

~~SECRET~~

IV. FIELD ENGINEERING

A. Headquarters Complex

25X1A



V. HEADQUARTERS ENGINEERING

A. Headquarters Complex

25X1A5a1

25X1A5a1

1. Auditorium Lighting

The contract has been signed with [REDACTED] [REDACTED] The contractor plans to begin work in the auditorium on 12 June. Access to the auditorium is being coordinated with LSD and the Office of Security.

2. Library Stack HVAC Modifica- tions

GSA finally received the wage rates for this project on 18 May 1972. The bids are scheduled to be submitted to GSA on Friday, 26 May 1972. GSA expects to review the bids and award a contract by the end of next week, 2 June 1972. If a contract is awarded on 2 June, the tentative new completion date will be 1 August 1972 (60 days after contract award).

3. MAX II Upgrade

The existing equipment piping modifications (Phase II) were completed on 21 May. The total project upgrade is now 50 percent complete with all work scheduled for completion by 1 June (except for prime water filters which are due in early July).

~~SECRET~~

SECRET

Approved For Release 2001/09/04 : CIA-RDP86-00244R000200330001-8

4. PSB Humidification System Modifications

25X1A5a1 [redacted] presented the final design drawings, contract specifications, and cost estimates for the PSB humidification project at a meeting with HEB representatives on 24 May 1972. The final cost estimate for this work is \$54,352 excluding any associated GSA costs. ✓
5. OCS Motor Generator Installation

The large M-G set was satisfactorily tested on 22 May and installation commenced on 25 May. ✓
6. Critical Generator Circulating Currents

25X1A5a1 The [redacted] consultant has completed his investigation, and a final report with recommendations is expected the week of 29 May 1972. ✓
7. Headquarters Garage Facility

An informal review of the A&E work was held on 22 May with a GSA representative. The due date for the formal review of the project has been rescheduled for 6 June. The date for submission of final working drawings to GSA is tentatively set for the week of 17 July. ✓
8. OCS Air Handler Installation

Procurement Division, OL, expects to award the contract to [redacted] the bidder, by 31 May. 25X1A5a1
9. Carrier System Control Modifications

25X1A5a1 [redacted] is proceeding with work on this project; however, due to a strike at [redacted] manufacturing plant, it is impossible to establish a tentative completion schedule. In associated work, HEB will write a work order to the GSA Buildings Manager for the installation of a steam-grid humidifier in the casing of air handler #9. 25X1A5a1 ✓

SECRET

SECRET

B. Metropolitan Area

25X1A

1. [REDACTED] Building HVAC Final drawings, specifications, compressors, and a work order are being forwarded via C/RECD to the GSA Buildings Manager for implementation. He intends to have the work performed through the building owner. The total cost of this project is \$55,000. ✓

VI. NPIC

- 25X1A6a 1. Computer Room Modifications, [REDACTED] The work is progressing smoothly, however, as a result of the strike it is now estimated that the work will be completed on 3 June. ✓
- 25X1A6a 2. 150-Ton Chiller Replacement, [REDACTED] The job is progressing smoothly except for the concrete required for the cooling tower pad. No concrete is being delivered due to the strike by the ready-mix concrete truck drivers. ✓
- 25X1A6a 3. 750-Ton Chiller Replacement, [REDACTED] Bids on the GFE Chiller unit are expected from Trane, York and Carrier on 1 June. ✓

25X1A9a

(signed) [REDACTED]

25X1A9a

Chief

Real Estate and Construction Division, OL

Distribution:

- O & 1 - EO/OL w/atts
- 1 - OL/RECD Official w/atts
- 1 - OL/RECD Chrono w/o atts
- 1 - OL/PS w/o atts
- ✓ 1 - OL/BPS (Sections IV, V, VI, VII) w/o atts
- 1 - OL/LSD (Sections IV, V, VI) w/o atts
- 1 - OL/LSD/SM&FB (Sections IV, V, VI) w/att
- 1 - OL/RECD/REB w/o atts
- 1 - OL/RECD/FEB w/o atts
- 2 - OL/RECD/HEB w/o atts

25X1A

OL/RECD [REDACTED]

(30 May 72)

SECRET